

City of Spring Hill
 5000 Northfield Lane
 Building 600
 Spring Hill, TN. 37174



Spring Hill, TN 37174 Phone
 931-486-2252 Ext. 212
 Fax: 931-486-3596

Application for Backflow Permit

Property Owner & Location	Name: _____ Address: _____ City/State: _____ Zip: _____ Subdivision: _____ Lot# _____ County: _____ Contact #: _____
Contractor	TN License# _____ Name: _____ Address: _____ City/State: _____ Zip Code: _____ Phone: _____ Email: _____
Backflow Assembly Information	<input type="checkbox"/> Containment at Meter <input type="checkbox"/> Irrigation Service <input type="checkbox"/> Isolation at Cross Connection <input type="checkbox"/> Fire Service

1. The backflow assembly should be as close to the water meter as possible. In all cases, it shall be before the first branch in the water service.
2. Reduced pressure assemblies shall be installed at least 12" above the finish grade, flood level or floor.
3. The maximum installation height of a backflow is 60".
4. An enclosure shall be provided that protects the assembly from theft, vandalism, tampering, weather and frost. Only in commercial
5. In the floor, underground and vault installations are prohibited.(for irrigation use)
6. There shall be 12" clearance on all sides of the assembly.
7. Electrical equipment, outlets and breaker boxes shall not be located beneath the assembly.
8. Only in-line testable assemblies approved by the TN Division of Water.
9. The type of assembly shall be appropriate for the hazard as identified by the Cross Connection Control Office.
10. Installation, relocation or replacement of backflow prevention assemblies requires a permit and Inspection. certified tester within 30 days of the installation and annually thereafter. Permit must be on job site.

 Applicant Signature

 Date

 City Staff Signature

 Date